

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V
1	Deel B Overzicht conceptplanning IHP																					
2	2019				2020				2021				2022				2023					
3	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4		
4	<b>Kerklaan 61 verbouwing</b>																					
5																						
6																						
7																						
8																						
9																						
10																						
11																						
12																						
13																						
14																						
15																						
16																						
17	<b>Nic. Beetsschool (nieuwbouw)</b>																					
18																						
19																						
20																						
21																						
22																						
23																						
24																						
25																						
26																						
27																						
28																						
29																						
30	<b>Evenaar/Ark verbouwing</b>																					
31																						
32																						
33																						
34																						
35																						
36																						
37																						
38																						
39																						
40	<b>Onderzoek tijdelijke alt. locatie Humanitas/Casca</b>																					
41																						
42	<b>Overboslaan tbv Crayenester</b>																					
43																						
44																						
45																						
46																						
47																						
48																						
49																						
50																						
51																						
52	<b>Crayenesterschool (renovatie)</b>																					
53																						
54																						
55																						
56																						
57																						
58																						
59																						
60																						
61																						
62																						
63																						
64																						
65																						
66																						
67																						
68																						
69																						
70																						
71																						
72																						
73																						
74																						
75																						
76																						

Gemeente bouwheer  
 Schoolbestuur bouwheer  
 Gereed  
 Vertraagd